

MARCH 20, 2023 — MARCH 24, 2023

2021

CURRENT CITY PROJECTS

Brooklyn Ave Diversion: Endangered mussels relocation discussions complete. Final plans expected in April followed soon after by competitive bidding. Necessary tree removal prior to April 1st.

Linden/Forest Storm Sewer Improvement: RR permit is underway for removing & replacing existing headwall and energy diffuser.

2022

2022 Sidewalk Program: Payments being received until March 31st. Unpaid invoices will be processed to the County Auditor for inclusion with property taxes.

Downtown Arches & Crosswalks: The first arch is expected to be installed on Main Ave on March 27th, followed by Ohio Ave arch on April 3rd and Court St arch on April 10th.

Canal Feeder Trail Phase V (I-75 to Kuther): Project to begin mid-June. Necessary tree removal has been completed.

Custenborder Pickle Ball Courts: Ferguson Construction expected to begin project when overnight temperatures are constant (June).

Hoge-Barrett Wellfield New Water Supply Well Construction: Layne Christensen expected to begin drilling in April; pumping tests in June.

Echo Drive Extension: Spearman Bros. expected to begin project in June/July.

Pt. Jefferson Rd. Storm Sewer Erosion Repairs: Consultant continues working on design.

Linden Ave. Sanitary Sewer Replacement: Milligan Construction expected to begin project next week.

Fairmont Dr. Sanitary Sewer Replacement: Sidewalk removal next week followed by sanitary sewer installation.

Marilyn Dr. / Ann Pl. Sanitary Sewer Replacement & Street Improvements: Concrete restorations continue as weather permits. Surface asphalt & project restoration in spring.

Broadway Ave. Water Main Replacement (Russell to Parkwood) OPWC CM08Z: Sturm Construction anticipated to begin in April.

2023

2023 Curb & Gutter Replacement: DL Smith Concrete is set to begin sawcutting on N. Ohio, West & Mound streets.

2023 Sidewalk Program: Contract award to A to Z Property Maintenance is underway.

2023 Street Resurfacing: Contract awarded to Barrett Paving Materials; preconstruction meeting to be scheduled prior to commencement.

2023 Alpine Court Reconstruction: Project to advertise for bids April 12th; bid opening April 27th.

Fifth Ave. Sanitary Sewer: Survey underway.

Spruce Ave. Water & Sewer Replacement: LJB, Inc. has begun survey and design work.

S. Wagner Ave. Water & Sewer Replacement: Choice One Engineering has begun survey and design work.

S. Vandemark Rd. Water Main Replacement: Choice One Engineering has begun survey and design work.

Broadway Ave. Water Main Replacement PH II: Choice One Engineering has begun survey and design work.

Campbell Rd. Reconstruction: LJB, Inc. has begun topo survey and design work.

Tilberry Run Drainage Ditch Improvements: RFQs being solicited for design services.



MARCH 20, 2023 — MARCH 24, 2023

LPA (ODOT)

SR 47 Safety Improvements Phase IV (4th to I-75) PID 112179: Final walk-through with ODOT complete; punch list and final required paperwork are underway.

ODOT

2025

Spruce Ave. Bridge Replacement PID 114201: Consultant continuing the Stage 2 plans & final right-of-way plans which are due in May.

D L Morrison Bridge PID 117518: Design work for bridge rehabilitation is underway.

PRIVATE DEVELOPMENTS

American Trim Fabric Building: Fabric is expected to be finished next week followed by installation of electric. Project expected to be complete by late March.

Burr Oak Subdivision Phases I & II (Russell Rd): Punch list items underway; project nearing completion.

Cargill Project Buckeye (Industrial Dr): Building construction expected to be complete mid-July.

Menards Self Storage Building (Wisconsin & Kuther): Site grading and earthwork continue; building foundation underway.

SEMCORP: Site grading continues while site plan is being reviewed.

Thermoseal Building Addition (Campbell Rd): Building construction underway.

COUNTY / CITY

Sidney Industrial Park Street and Infrastructure Upgrades: Consultant has completed surveying & geotechnical (soil borings); design work 95% complete.

Airport

Airport Parallel Taxiway: FAA reviewing final design.

Airport Taxiway A Rehab & Lighting Improvements: Punch list and site restoration will complete the project.

